

# **2020 ANNUAL INSPECTION REPORT**

## **CARTER HOLLOW LANDFILL**

**OEPA PERMIT TO INSTALL: 06-08445**

**FORMER STUART STATION  
MANCHESTER, ADAMS COUNTY, OHIO**

*Prepared for:*

**Kingfisher Development, LLC**  
2275 Cassens Drive, Suite 118  
Fenton, Missouri 63026

*Prepared by:*

**KEY Environmental, Inc.**  
200 Third Avenue  
Carnegie, Pennsylvania 15106

**Mark Lahr, P.E.**

**NOVEMBER 09, 2020**



## **Purpose**

I have conducted the annual inspection in compliance with the Federal CCR Rule, 40 CFR Part 257.

## **Statement of Qualifications**

I am a practicing Civil/Geotechnical Professional Engineer registered in the State of Ohio. I am experienced in the design, maintenance, and operation of landfills.

## **Review of Landfill Documentation** [§257.84(b)(1)(i)]

### *Design, History, and Operation of the Facility*

Carter Hollow Landfill was permitted in 2012 as a residual waste landfill. This facility is valley fill design with 2½H:1V side slopes. The facility is designed with an under-drain system, 3 feet of re-compacted soil liner, geosynthetic, leachate collection piping, drainage media and 18 inches of protective cover. Construction of Phase 1A was completed in 2017. The facility is licensed and permitted to receive approximately 20 million tons of CCR material when all phases are complete. An operating license was issued for this facility in 2017 and was renewed for 2018 and 2019. An application has been submitted for 2020 and 2021. This facility has not received any waste as of this time and remains idle.

## **Visual Inspection of Landfill** [§257.84(b)(1)(ii)]

Carter Hollow Landfill is in good structural condition. Appendix A provides the *Landfill Annual Field Inspection Report*.

## **Changes in Geometry** [§257.84(b)(2)(i)]

There were no changes to geometry that would indicate structural weakness or failure. Structural fill, liner, leachate media and protective cover have been completed in Phase 1A.

## **Volume of CCR** [§257.84(b)(2)(ii)]

No waste material has been placed in the Carter Hollow Landfill as of this time.

**Structural Weakness** [§257.84(b)(2)(iii)]

No indication was found of an actual or potential structural weakness of the CCR unit or any existing condition that was disrupting or had the potential to disrupt the operation and safety of the CCR unit and appurtenant structures.

**Other Changes** [§257.84(b)(2)(iv)]

No changes were found to the CCR unit which could affect the stability or operation of the structure since the previous annual inspection.

**APPENDIX A**  
**LANDFILL ANNUAL FIELD**  
**INSPECTION REPORT**

LANDFILL ANNUAL FIELD INSPECTION REPORT  
Former JM Stuart Station

**Inspection Date:** October 29, 2020

**Weather Conditions:** rainy, high around 50 degrees (heavy rain the night before)

**CCR Unit:** Carter Hollow Landfill

**Original PTI Number:** 06-08445

**Construction / Design Details:**

36 inch thick compacted clay liner, 12 inch bottom ash drainage layer, 24 inch clay cover, 6 inch vegetative cover soil, and grass ground cover. Bottom liner sloped to the south for drainage. Additional material placed as protective cover.

Action

None	Monitor	Repair	Engineer
------	---------	--------	----------

**PERMANENT COVER SLOPES (3H:1V)**

**Cover Vegetation**

Trees? / Woody Brush?

Grass Ground Cover

Protective Cover - No waste has been placed at this time.

Condition: good, sparse vegetative growth observed

**Phase 1A Isolation Berm**

one minor erosion rill observed

**Surface Damage**

Soil Erosion Rills

Rodent Burrows

**Slope Instabilities**

Slides / Sloughs

Cracks

Bulges

Other

**Water Seeps / Saturated Areas**

**Monitoring Instruments**

Downgradient groundwater wells

**Other**

	Action			
	None	Monitor	Repair	Engineer
<b>Hydraulic Structures</b>				
<b>Perimeter Berm</b>				
Divert runoff away from the landfill cell - functioning well	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<b>Leachate Drains / Inlet Pipe</b>				
Chimney and leachate drains to central pipe	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<b>Leachate Basin</b>				
36 inch clay liner, synthetic liner, protective cover	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
sediment buildup? None	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
trees / vegetative growth? Some brushy vegetation observed	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<b>Outlet Structure</b>				
HDPE Pipe with animal screen	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<b>Discharge Conduit</b>				
24 inch dia HDPE pipe conveys to Landfill 9 perimeter ditch	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<b>Discharge Structure</b>				
Concrete weir structure for flow measurement / NPDES sampling	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<b>Stormwater Basin</b>				
stormwater basin and inlet / outlet pipes are in good condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

**Comments / Additional Remarks**

Monitor Phase 1A Isolation Berm for erosion  
Monitor leachate basin for woody vegetative growth